

Lahti

Renovation site

Soratie 7, Nastola

Renovation measure

Renewing the ventilation system



LAHDENTALOT



Basic information

Building type

Residential apartment building

Number of residential apartments

17

Year of construction

1987

Contractor/supplier

**Hämeen kiinteistö-
automaatio**

Renovation time

Summer 2021

Measures implemented with project funding

Renewing the ventilation system (renewing exhaust fans and improving control)

Initial situation

Calculatory emissions tCO₂/year

37,3

Energy consumption, heating MWh/year

178,7

Energy consumption, electricity MWh/year

14,3

Energy efficiency class

E

Impact

Calculatory emission reduction tCO₂/year

1,2

Change in energy consumption, heating MWh/year

- 5,2

Change in electricity consumption, electricity MWh/year

- 1,1

Energy efficiency class after

D

Realized emission reduction 09/2022–08/2023

5,3 tCO₂/year

Costs

Project measures

Contract and equipment costs

3 800 €

Change in calculatory energy costs per year

- 379 €

Change in realized energy costs per year 09/2022–08/2023

- 1 550 €

Calculatory emission reduction costs

3 289 €/tCO₂

Realized emission reduction costs 09/2022–08/2023

712 €/tCO₂

Calculatory payback period

10,0 years

At the site, the ventilation system was renewed, and can now be infinitely adjusted according to needs

This report has been carried out with the financial contribution of the LIFE Programme of the European Union. The report reflects only the CANEMURE project's view, and the CINEA/European Commission is not responsible for any use that may be made of the information it contains.